DETAILS OF ROAD PROJECTS UNDER TAKEN ON PPP/BOT MODE POSITION AS ON 22/12/2014								
Sr. No.	Road Project	TPC Rs. LPC Crs	Length Kms. CP yr.	Gol VGF Approved	Stipulated Date of Construction	Status of the Project		
1	Four laning of Rajkot- Jamnagar-Vadinar	543.21 (Landed cost 774.80)	132 Kms 20 Yr.	108.64	11/12/2011	In commercial Operation		
2	Halol-Godhra -Shamlaji Road	498.81 (Landed cost 808.65)	173Kms 20 Yr.	99.76	11/12/2011	In commercial Operation		
3	Four laning of Ahmedabad- Viramgam-Maliya	785.40 (Landed cost 1015.36)	180 Kms 22 Yr.	157.08	12/04/2012	In commercial Operation		
4	Strengthening and Widening of Two lane road with paved shoulders of Bhuj-Bhachau	190.66 (Landed cost 256.94)	77 Kms 20 Yr.	25.89	15/06/2013	The Construction work is in progress		
5	Improvement of two lane road with paved shoulders of Nakhatrana- Dayapar-Pananadhro road	203.00 (Landed cost 203.00)	86 Kms 30 Yr.	40.6	To be decided only after Key clearances	under environmentla clearance		
6	4-laning of Sarkhej-Bhavanagar road Project	883.04 (Landed cost 919.75)	153 Kms By State	176.61	March 2013 VGF not to be availed	Widened to 10m and strengthened by State now.		
7	Four laning of Bagodara Dhanduka Vallbhipur Bhavnagar road.	1023.40 (Landed cost 1023.40)	127 Kms 30 Yr.	204.68	Within two years of starting the work	No bids received on BOT/VGF Basis;being widened to 10m by State.		
8	Bagodara-Vataman-Tarapur - Vasad- Six lane road	884.00	102 Kms 20 Yr.	On BOT Negative Grant	19/05/2014	Construction work is in progress		
9	Four laning of Chirai-Anjar Road	238.00	32 Kms		28/07/2013	Agreement not done Now declared as NH.		

10	Four laning of Surat-Bardoli road	119.00	17 Kms		Being examined	No bids received on BOT. Being widened through State Funds to 4 lane, work in progress
11	Four laning of Surat-Olpad Road	228.00	32 Kms		Being examined	No bids received on BOT Proposal sent to Cent.Gov. to avail VG F is under compliance.
12	Four laning of Dakor-Sevaliya Road	155.00	22 Kms		Being examined	No successful Proposal & sent to Cent.Gov. to avail VGF is under compliance.
13	Four laning of Vadodara- Dabhoi Road	179.00	26 Kms		Being examined	Taken up by State
14	Six lane Expressway Ahmedabad.	2800.00	117 Kms	By State Funding	By March 2016	Feasibility and DPR for SIR completed feasibility study for extension up to Bhavnagar is completed. Land Acquisition is under progress